



## START-UP OF EMX AND RHT SERIES GAS AND OIL WATER BOILERS

FOR DETAILED INFORMATION SEE INSTALLATION & MAINTENANCE MANUAL

**WARNING:** If you do not follow these instructions exactly, a fire or explosion may result causing property damage, personal injury or loss of life.

- 1) Visually inspect boiler and components for damage and proper installation.
- 2) Check all electrical connections for tightness, proper voltage, and proper grounding.
- 3) Check tank to make sure it is full of water.
- 4) Check fan rotation.
- 5) Check air shutter setting (guideline on burner tag).
- 6) Drill hole in vent pipe 12" to 24" from boiler flue outlet but below draft regulator (for analysis equipment).
- 7) Attach voltmeter to controller to record flame signal.
- 8) **Gas Units:** Check inlet static gas pressure before gas train (**Must not exceed minimum listed on decal**).
  - a) Attach manometer to manifold to read pressure (tapping closest to burner).
  - b) Turn off main manual gas valve and start burner on pilot (if burner has separate pilot).
  - c) Set pilot to give good flame signal with just enough gas to reliably light pilot.
- NOTE: If there is no pilot, set gas pressure (guideline on burner tag).**
  - d) Slowly open main gas and set gas pressure (**guideline on burner tag**).
  - e) Check inlet flow gas pressure before gas train (**should meet or exceed minimum listed on decal**).
- 9) **Oil Units:**
  - a) Connect a 300-psi gauge to pressure side of oil pump.
  - b) Connect vacuum gauge to supply side of oil pump (**15" hg maximum allowed**).
  - c) Set oil pressure to pressure on data decal (**refer to I&M manual for two stage burner**).
- 10) Check flame signal (should be in range called for by control).
- 11) Check vent draft in stack (should be negative .02" to negative .06" W.C.).
- 12) Perform flue gas analysis after achieving water temperatures above 120°F.

**NOTE: Modulating burners should be checked at 25% increments.**

- a) Net stack temperature should be 275°F - 375°F (**read in stack, all units**).
- b) O<sub>2</sub> should be from 4% to 7%.
- c) **Gas Units:** CO<sub>2</sub> should be from 8% to 10%. **Oil Units:** 10% to 12%.
- d) CO should not exceed 200 PPM.
- e) **Oil units:** Smoke should be #1 or less.

**Note: A complete and proper start-up of this equipment is necessary to ensure its safe and reliable operation. The attached startup form must be filled out completely and immediately provided to your Riverside Hydraulics® representative. Report all discrepancies to Riverside Hydraulics® Customer Service Department at 1-800-990-5918.**

# START-UP REPORT

## EMX and RHT Series Gas and Oil Water Boilers

**Warning: Startup must be performed by a qualified service installer, service agency or the gas supplier.**

Model Number: \_\_\_\_\_ Serial Number: \_\_\_\_\_

Job Name: \_\_\_\_\_

Address: \_\_\_\_\_

### GENERAL INFORMATION

Restart? <input type="checkbox"/> Yes <input type="checkbox"/> No	Installation is: <input type="checkbox"/> New <input type="checkbox"/> Replacement/Renovation <input type="checkbox"/> Indoor <input type="checkbox"/> Outdoor
Primary operating voltage supply: _____ VAC	Voltage from neutral to earth ground: _____ (should be zero)
Thermostat Setting: _____ °F	Thermostat Setting: _____ °F
	Hi-Limit Setting: _____ °F
Is the Pressure Relief Valve plumbed to a suitable drain? <input type="checkbox"/> Yes <input type="checkbox"/> No	
Energy management System (EMS) Interface? <input type="checkbox"/> Yes <input type="checkbox"/> No	Mfg./Model: _____
EMS Function(s): <input type="checkbox"/> Remote On-Off <input type="checkbox"/> Staged- Firing <input type="checkbox"/> Outdoor Reset <input type="checkbox"/> Other: _____	
EMS connected to which boiler terminals: _____	
EMS Field wiring - Wire Gauge: _____	Distance from EMS panel: _____ Ft.

### BOILER INSTALLATIONS (Closed Loop Heating System)

Boiler water supply and return piping size _____	
Supply water temperature: _____ °F	Return water temperature: _____ °F
What is the GPM of the building loop circulator pump? _____	VFD? <input type="checkbox"/> Yes <input type="checkbox"/> No
What is the location of the circulator pump? <input type="checkbox"/> Downstream from boiler <input type="checkbox"/> Upstream from boiler	
Is there a balancing valve (circuit setter) in the secondary loop? <input type="checkbox"/> Yes <input type="checkbox"/> No	

### VENTING and COMBUSTION AIR

Vent Material: _____	Vent Type: <input type="checkbox"/> Through-the-roof <input type="checkbox"/> Through Sidewall
Vent Diameter: _____ inches;	Vent Horizontal Length: _____ feet;
	Vent Horizontal Length: _____ feet
Does vent have condensate drain? <input type="checkbox"/> Yes <input type="checkbox"/> No	Draft Regulator? <input type="checkbox"/> Yes <input type="checkbox"/> No
Does vent have elbows? <input type="checkbox"/> Yes <input type="checkbox"/> No;	Qty / Type: _____
Does vent contain any of these devices? <input type="checkbox"/> Power Vent <input type="checkbox"/> Draft Inducer <input type="checkbox"/> Other _____	
Is vent device interlocked with boiler? <input type="checkbox"/> Yes <input type="checkbox"/> No	Vent device connected to which boiler terminals: _____
Direct-ducted combustion air? <input type="checkbox"/> Yes <input type="checkbox"/> No	Duct diameter _____ inches. Duct length _____ feet.
Duct Material: _____	Does duct have elbows? <input type="checkbox"/> Yes <input type="checkbox"/> No; Qty / Type _____
Is combustion air supplied by louvers <input type="checkbox"/> or openings <input type="checkbox"/> Qty: _____ Size: _____	
Are louvers interlocked with boiler? <input type="checkbox"/> Yes <input type="checkbox"/> No Louvers connected to which boiler terminals: _____	

Boiler Model Number: \_\_\_\_\_ Serial Number: \_\_\_\_\_

**GAS SUPPLY**

Type of Gas:  Natural  LP Gas Supply Pipe Size: \_\_\_\_\_  
 Max available gas pressure: \_\_\_\_\_ Intermediate Gas Regulator Model: \_\_\_\_\_ Range: \_\_\_\_\_  
 Inlet Static Gas Pressure: \_\_\_\_\_ " W.C. (See rating decal for maximum inlet gas pressure)  
 Inlet Flow Gas Pressure: \_\_\_\_\_ " W.C. (See rating decal for minimum inlet gas pressure)  
 Combination Gas Pressure Switch Setting: High \_\_\_\_\_ " W.C. Low \_\_\_\_\_ " W.C.

**OIL SUPPLY**

Type of OIL:  No.1  No.2 Oil Supply Pipe Size: \_\_\_\_\_ Pump Inlet Pressure/Vacuum: \_\_\_\_\_ PSI / Hg  
 Oil Pump Outlet Pressure: \_\_\_\_\_ PSI Bypass Return Pressure: \_\_\_\_\_ PSI Two-pipe Return System?  Yes  No  
 Remote Oil Pump?  Yes  No Day Tank  Lift in feet \_\_\_\_\_ Filter/Strainer installed?  Yes  No

**COMBUSTION ANALYSIS**

BURNER MODEL NO.:	BURNER SERIAL NO.:				
Combustion Data ( Full modulation)	Low fire	25%	50%	75%	High fire
Flame Safeguard Model:					
Flame Signal					
Burner Air Adjustment Position					
Purge Pressure					
Manifold Gas Pressure					
Oxygen O <sub>2</sub> (5-7% Gas; 4-6% Oil)					
Carbon Dioxide CO <sub>2</sub> (8-9% Gas; 10-12% Oil)					
Carbon Monoxide CO (less than 200 PPM)					
Smoke					
Nitrogen Oxide (NO <sub>x</sub> ppm)					
Vent Pressure (-.02 to -.06" W.C.)					
Gross Vent Temperature °F					
Ambient Air Temperature °F					
Net Vent Temperature °F (gross stack less ambient air)					
Combustion Efficiency %					
<b>Combustion Data ( Single or 2- Stage)</b>	1 <sup>st</sup> stage				2 <sup>nd</sup> stage

**Important: You must submit the original copy of the completed form to your RIVERSIDE HYDRONICS representative before the warranty will become effective on this product.**

Comments: \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

Service Company Name: \_\_\_\_\_ Phone: \_\_\_\_\_

Service Company Address: \_\_\_\_\_

Start-up Performed By: \_\_\_\_\_ Date: \_\_\_\_\_

Customer Representative: \_\_\_\_\_ Date: \_\_\_\_\_